

Table 2 State of Progress Regarding Treatment of Water Remaining in Buildings

	Unit 1		Unit 2		Unit 3		Unit 4		
	T/B	Rw/B	T/B	Rw/B	T/B	Rw/B	R/B	T/B	Rw/B
Floor exposure ¹	March 2017	April 2019	June 2020	May 2020	June 2020	July 2020	Sept. 2020 ³	January 2020	January 2020
Remaining water treatment completion ²	March 2017	April 2019	After Sept. 2020	After Sept. 2020	After Sept. 2020	After Sept. 2020	After Sept. 2020	After Sept. 2020	After Sept. 2020

1. Includes exposure of floor by use of temporary equipment.
2. Maintenance of state of exposure of floor. Further, the treatment of remaining water is judged to be completed as soon as it is confirmed that it is possible to maintain a stable state of floor exposure.
3. The discharge of water by the use of temporary equipment will also be implemented for Unit 4 R/B, and the water is scheduled to be discharged in the vicinity of the floor surface.

Source: <https://www.meti.go.jp/earthquake/nuclear/decommissioning/committee/osensuitaisakuteam/2020/06/3-1-2.pdf>